## RECIPROCATING COMPRESSOR INSTALLATION SHEET

| Date of Installation                                   | Compressor Model#   |
|--|---------------------|
| Installation Company                                   | Compressor Serial # |
| Installation Technician                                | Compressor Voltage  |
| Site Electrical Phase                                  |                     |
| Site Voltage   |                     |
| Compressor Electrical breaker size                     |                     |
| Incoming Voltage at motor start up                     |                     |
| Incoming Voltage at max operating pressure             |                     |
| Incoming power connected to Magnetic Starter           |                     |
| Compressor Rotation Correct                            |                     |
| Motor amps at Max operating Pressure                   |                     |
| Compressor Max Operating Pressure                      |                     |
| Compressor Oil Level ½ to ¾ full in site glass         |                     |
| Compressor tank drain functional                       |                     |
| Unit inspected for Air leaks                           |                     |
| Unit location □ Indoors □ Outdoors                     |                     |
| (Put N/A if pressure not applicable to installed unit) |                     |
| Unit tank fill time 0-125psi                           |                     |
| Unit tank fill time 0-150psi                           |                     |
| Unit tank fill time 0-175psi                           |                     |
| Belt tension checked                                   |                     |
| Vibration Pads properly installed □ Yes □ No           |                     |